

Truck 0540 Driver User User2 Disp Ticket Num 44027350 Ticket ID 143802 Time Date 11:22 07/27/12
 Load Size 6.80 m3 Mix Code Q1N402SM Returned Qty Mix Age Seq D Load ID 148640

Material	Design Qty	Required	Batched	Var	% Var	Moisture	Actual Wat
YT10C	294 kg	2113 kg	2130 kg	17	0.79%	5.40% M	115 L
LNPT	530 kg	3839 kg	3810 kg	-29	-0.75%	6.11% A	233 L
LYFSD	218 kg	1581 kg	1570 kg	-11	-0.68%	6.22% A	98 L
NB20C	746 kg	5073 kg	5100 kg	27	0.54%		
SCL-GP	223 kg	1518 kg	1502 kg	-14	-0.95%		
SCLGGBS	98 kg	666 kg	662 kg	-4	-0.66%		
SCL-ASH	109 kg	741 kg	740 kg	-1	-0.16%		
POZ-370C	1505 mL	10234 mL	10200 mL	-34	-0.33%		
POZ-122R	215 mL	1462 mL	1400 mL	-62	-4.24%		
WATER	188 kg	1001 kg	1004 kg	3	0.27%		1004 L
CHILLED	%M #	kg	kg				
RECYCLE	%M #	kg	kg				

Actual Num Batches: 1
 Load Total: 16530 kg Design W/C: 0.437 Water/Cement: 0.499 A Design Water: 1278.4 L Actual Water: 1449.6 L To Add: 0.0 L
 Slump: 80.00 mm Water in Truck: 0.0 L Adjust Water: 0.0 L/ Load Trim Water: 25.0 L/ m3 Note: Manual feed occurred
 Load Completed Load Time: 6:34 Tares
 AGG1 SCALEB:1 ST: 0 kg ET: 0 kg CEM1 SCALEB:1 ST: 0 kg ET: 2 kg WAT1 SCALEB:1 ST: -2 kg ET: -2 kg